

**2026.02
Pavement Rehabilitation
Mile 27.4 to 30.3
May 22, 2026**



The Contractor begins mainline pavement milling operations (northbound).

Contractor: Pike Industries

Bid Amount: \$7,279,588.50

Percent Complete last approved pay estimate: 16.8 %

Project Schedule: Completion date November 21, 2026

Project Scope: The pavement rehabilitation work consists of milling and paving three travel lanes and the median and outside shoulders for both northbound and southbound approaches. Excess material in the median will be removed and catch basins shall be cleaned to restore proper drainage. Guardrail height will be adjusted as necessary, with damaged sections of guardrail being replaced where it is needed. Pavement markings and maintenance of traffic and other incidental work will be completed in accordance with the Plans and Specifications.

Contractor Schedule: The begin pavement milling operations and will begin paving operations in mid-June.