

2025.06
Bridge Repair – Androscoggin River Overpass
Mile 78.9
May 22, 2026



CPM uses an excavator to remove the failing ridge joint from the southbound bridge.
Contractor: CPM Constructors, Inc. **Bid Amount:** \$3,680,501.00

Percent Complete last approved pay estimate: 68.1 %

Project Schedule: Completion date June 18, 2027.

Project Scope: The work consists of repairing the Androscoggin River bridge in the Towns of Auburn and Lewiston, Maine. The work includes bridge joint replacement, parapet and railing repairs, parapet and end post rehabilitation, post-tensioning sleeve repair and replacement, bridge deck milling and paving, median approach construction, guardrail replacement, temporary concrete barrier, and maintenance of traffic.

Contractor Schedule: CPM Constructors has removed most of the old bridge joints and is targeting the beginning of June to install the southern joint and closely followed by the northern joint. They anticipate completing the southbound bridge in late August. Once complete, they'll finish some remaining work on the northbound bridge, hopefully wrapping that up by October.