

2026.12
Culvert Repairs – Mile 45.9, Mile 57.1, Mile 91.3
June 18, 2026



Access to outlet end of Mile 91.3 culvert (Northbound)

Contractor: C.L.H. & Sons, Inc.

Bid Amount: \$1,729,872.00

Percent Complete last approved pay estimate: 17.3 %

Project Schedule: Completion date November 30, 2026.

Project Scope: The work consists of culvert repairs at three locations. At the Long Creek Culvert at MM 45.90 in the town of South Portland, the work generally consists of constructing two access ways as needed and slip lining the existing 78" reinforced concrete pipe culvert with a 72" liner pipe. At the Unnamed Stream Culvert (MM 57.10) in the town of Cumberland, the work generally consists of parging all joints of the existing 72" reinforced concrete pipe. At the Unnamed Stream Culvert (MM 91.30), in the town of Litchfield, the work generally consists of constructing two access ways as needed, slip lining the existing 60" reinforced concrete pipe culvert with a 54" liner pipe and removing and replacing the existing culvert headwall.

Contractor Schedule: The contract constructed access roads to the culvert inlet for the culvert slip lining at Mile 45.9 Southbound in South Portland and both the inlet and outlet ends for the slip lining at Mile 91.3 in Litchfield. The contractor will return to these locations in late July to resume work on the project within the permit allowed time frame for instream work.