

2026.22
Toll Plaza Tunnel Repairs
Mile 67.0 & 100.2
May 22, 2026



Looking at New Gloucester Toll Plaza Tunnel under slab drain line epoxy coating.

Contractor: CPM Constructors

Bid Amount: \$876,700.00

Percent Complete last approved pay estimate: 6.2 %

Project Schedule: Completion date September 18, 2026

Project Scope: The work consists of repairs to and within access tunnels beneath the Turnpike mainline toll plazas in the Towns of New Gloucester and West Gardiner, Maine. The work includes canopy and tunnel drainage repairs, stairwell enclosure reconstruction, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: The contractor has been working at the New Gloucester Toll Plaza tunnel cleaning the plaza canopy drain lines and floor drains beneath the tunnel floor slab and applying an epoxy coating to the drain line. Tunnel repairs and toll lane repair work will be ongoing through August.