

2025.07
Culvert Repairs – Mile 40.30, Mile 72.00, Mile 72.20
May 22, 2026



Access to outlet end of Mile 72.0 culvert (Northbound)

Contractor: C.L.H. & Sons, Inc.

Bid Amount: \$3,002,508.00

Percent Complete last approved pay estimate: 66.3 %

Project Schedule: Completion date November 30, 2026.

Project Scope: The work consists of culvert repairs at three locations. At the Dunstan River Culvert at MM 40.30 in the town of Scarborough, the work generally consists of slip lining the existing 78" reinforced concrete pipe culvert with a 66" liner pipe. At the Unnamed Stream Culvert at MM 72.00 in the town of New Gloucester, the work generally consists of slip lining the existing 60" reinforced concrete pipe culvert with a 54" liner pipe. At the culvert at MM 72.20, in the town of New Gloucester, the work generally consists of slip lining the existing 30" culvert with an ultraviolet light cured-in-place pipe (UV-CIPP).

Contractor Schedule: Work restarted at the Mile 72.0 culvert location with the contractor building access to the inlet and outlet ends of the culvert adjacent to the northbound and southbound travel ways. The contractor will return to this location late summer to install a culvert liner.