

2025.12
Slope & Drainage Repairs
Northbound Mile 0.0 to 109.1
October 10, 2025



Mile 57 northbound in Cumberland, a new ditch was built to replace a failing pipe

Contractor: CCC Construction LLC

Bid Amount: \$266,240

Percent Complete last approved pay estimate: 84.6 %

Project Schedule: Completion date November 14, 2025.

Project Scope: The work for this contract includes drainage work and slope repairs for the full length of the Maine Turnpike as well as catch basin replacements. The work also includes excavation and replacing culvert pipe ends. The Authority will perform all necessary traffic control for this contract.

Contractor Schedule: The contractor is nearly complete with an unplanned drainage repair just south of Blackstrap Road in Cumberland. Earlier this year, maintenance crews found a failing drainage pipe and washed out embankment along the northbound lanes. Working with the Town of Cumberland, we were able to mobilize CCC Construction to the site where they rebuilt the washed out slope and replaced the pipe with a rip rap lined ditch.