2024.01 Pavement Rehabilitation Exit 1 to 3 & MM 1.3 to 6.8 May 23, 2025



Pike Industries paving Ramp K, NB exit to Route 236

Contractor: Pike Industries, Inc. Bid Amount: \$18,302,432.00

Percent Complete last approved pay estimate: 83.6%

Project Schedule: Completion date July 18, 2025

Project Scope: The work consists of milling and paving the Exits 1, 2, and 3 interchange ramps and mainline from MM 1.3 to MM 6.8, drainage repairs, guardrail, median grading, repairs to the Spruce Creek bridge at MM 2.2, broadcast sealant of York River bridge at MM 5.2, and maintenance of traffic.

Contractor Schedule: The contractor has completed all mainline surface paving and has completed milling, curb repair, crack sealing, and surface paving the ramps at Exits 1, 2, and 3. MTA forces have completed the final striping on the ramps. There are several catch basins to rebuild and a shoulder repair to complete before all the contract work is wrapped up.