

2025.16
Widened Concrete Haunch Removals
MM1.5 through MM 44.0
January 16, 2026



The contractor installing the curtain shielding to keep drivers safe from debris

Contractor: CPM Constructors

Bid Amount: \$822,223.54

Percent Complete last approved pay estimate:

0.0 %

Project Schedule: Completion date May 20, 2026.

Project Scope: The work consists of completely removing the widened concrete haunches over the paved surface of the roadway, removing all debris from below the bridge, and sealing with clear protective coating. Also included will be the installation of the street name plaque on both faces of the Wilson Road and Alfred Street bridges, as well as relocating the bridge mounted sign structure on the Gorham Road bridge.

Contractor Schedule: The contractor is starting at the south end of the Turnpike and heading north. They are wrapping up Ramp H and making progress on Ramp M down in Kittery. Once complete, they will mobilize to Berwick Road at Mile 13.8.