

2022.07
Saco Interchange Improvements
December 12, 2025



On The Line paints a stop bar at Exit 35 southbound intersection
Contractor: Sargent Corporation Bid Amount: \$41,922,810.00

Percent Complete last approved pay estimate: 92.7 %

Project Schedule: Completion date November 21, 2025

Project Scope: The work consists of highway, interchange, and toll system construction at Exit 35 in Saco and modifications to the Exit 36 Interchange in Saco. The work includes a new interchange at MM 35, including southbound and northbound ramps, earthwork, pavement, concrete, signing, overhead sign structures, concrete barrier, guardrail, drainage, stormwater management, electrical work, highway lighting, lightning suppression systems, and maintenance of traffic.

Contractor Schedule: The contractor has completed all striping, taping, and driveway paving for the 2025 construction season. They are shutting down for the winter and will return in the spring to finish punch list items and install intersection equipment that is backordered.