

2022.07
Saco Interchange Improvements
June 19, 2026



The contractor upfits the new mast arms at the Northbound Intersection with Route 112.
Contractor: Sargent Corporation **Bid Amount: \$41,922,810.00**

Percent Complete last approved pay estimate: 94.5 %

Project Schedule: Completion date November 21, 2025

Project Scope: The work consists of highway, interchange, and toll system construction at Exit 35 in Saco and modifications to the Exit 36 Interchange in Saco. The work includes a new interchange at MM 35, including southbound and northbound ramps, earthwork, pavement, concrete, signing, overhead sign structures, concrete barrier, guardrail, drainage, stormwater management, electrical work, highway lighting, lightning suppression systems, and maintenance of traffic.

Contractor Schedule: The contractor has been working on touching up loam and seed, completed the remaining portions of the sidewalk, and has installed the new mast arms at the northbound intersection. They are applying protective coatings on the concrete abutments of the Route 112 bridge. In the near future, they will modify the striping on the eastern end of Route 112 now that the new intersection mast arms are in place and install some sign updates as well. The contractor is hoping to complete this project by late summer.