

2025.07
Culvert Repairs – Mile 40.30, Mile 72.00, Mile 72.20
August 29, 2025



Prepping the liner to be pulled through the cross pipe at Mile 72.2

Contractor: C.L.H. & Sons, Inc.

Bid Amount: \$3,002,508.00

Percent Complete last approved pay estimate: 55.8 %

Project Schedule: Completion date November 30, 2025.

Project Scope: The work consists of culvert repairs at three locations. At the Dunstan River Culvert at MM 40.30 in the town of Scarborough, the work generally consists of slip lining the existing 78" reinforced concrete pipe culvert with a 66" liner pipe. At the Unnamed Stream Culvert at MM 72.00 in the town of New Gloucester, the work generally consists of slip lining the existing 60" reinforced concrete pipe culvert with a 54" liner pipe. At the culvert at MM 72.20, in the town of New Gloucester, the work generally consists of slip lining the existing 30" culvert with an ultraviolet light cured-in-place pipe (UV-CIPP).

Contractor Schedule: The contractor has completed all work at Mile 40.30. Currently they are cleaning up at Mile 72.2. The slip line at 72.2 was a UV treated cured-in-place product that improves flow and is structural as well. The slip line at Mile 72.0 is on hold due to delays in the permitting and access easements.