

2025.11  
Auburn Vehicle Storage Garage  
Mile 76.9  
January 16, 2026



The contractor places the foundation footing along the back wall of the new Vehicle Storage Garage

**Contractor:** Benchmark Construction

**Bid Amount:** \$3,088,432.00

**Percent Complete last approved pay estimate:** 9.6 %

**Project Schedule:** Completion date November 20, 2026

**Project Scope:** Construction of an approximate 8,800 square foot pre-engineered building consisting of eight (8) vehicle storage garage bays. All site work including paving, lighting, generator decommissioning and removal, generator installation, relocating propane tanks, floor slab and foundation removal, power utility services and site utilities. The work also includes all building structure, mechanical, electrical, and plumbing, as well as all other work incidental thereto in accordance with the Plans and Specifications.

**Contractor Schedule:** The contractor has been working on the building foundation and has placed the first section of the foundation footing. They are scheduled to continue working on the concrete foundation throughout the winter and will begin to erect the pre-engineered metal building this spring.