2024.02 Portland Area Pavement Rehabilitation Southbound Mile 42.0 to 49.3 April 19, 2024



Looking north from Running Hill Road. Crews have been making progress crack sealing the roadway.

Contractor: Coastal Road Repair Bid Amount: \$8,476,739.68

Percent Complete last approved pay estimate: 4.1%

Project Schedule: Completion date October 25, 2024

Project Scope: The pavement rehabilitation work consists of milling and filling two travel lanes, milling and filling bridge approaches, median and outside shoulder pavement rehabilitation, overlaying the entire project length including ramp tie-ins, catch basin adjustments to grade, guardrail height adjustments, pavement markings, maintenance of traffic.

Contractor Schedule: Coastal Road Repair has been working on layout, guardrail, and crack sealing throughout the project limits. They anticipate starting to mill select areas, mostly in lane 2, by late April. Once these areas are complete, they will mobilize to the north end of the project, near the Warren Avenue bridge, and start paving south.