

2026.03
Pavement Rehabilitation – Mile 54.5 to 59.5
Bridge Repairs – Piscataqua River Bridges #28 and #31
May 22, 2026



The contractor installing erosion control measures after fixing a pipe end.

Contractor: Pike Industries, Inc.

Bid Amount: \$7,823,579.50

Percent Complete last approved pay estimate: 16.5 %

Project Schedule: Completion date December 19, 2026.

Project Scope: The pavement rehabilitation work consists of milling and filling two travel lanes and the median and outside shoulders for both northbound and southbound approaches. Guardrail height will be adjusted as necessary, with damaged sections of guardrail being replaced where it is needed. All four bridges will have milling and filling of in accordance with the Plan and Specifications.

Contractor Schedule: Crews have completed the median restoration and have prepped all drainage structures for milling and removal of the old pavement surface. They have installed all guard rail widenings and completed all the drain pipe repairs and extensions. The milling crew is anticipated to start in mid-June and take a few weeks to complete. Once complete, the paving crew will pave all lanes until complete.