

2022.07
Saco Interchange Improvements
May 22, 2026



The contractor finishes the boarder concrete around a truncated dome panel along Route 112.
Contractor: Sargent Corporation **Bid Amount: \$41,922,810.00**

Percent Complete last approved pay estimate: 94.5 %

Project Schedule: Completion date November 21, 2025

Project Scope: The work consists of highway, interchange, and toll system construction at Exit 35 in Saco and modifications to the Exit 36 Interchange in Saco. The work includes a new interchange at MM 35, including southbound and northbound ramps, earthwork, pavement, concrete, signing, overhead sign structures, concrete barrier, guardrail, drainage, stormwater management, electrical work, highway lighting, lightning suppression systems, and maintenance of traffic.

Contractor Schedule: The contractor has remobilized on site in order to finish some minor portions of the contract and touch up remaining punch list items. They recently received the back ordered mast arms for the north bound intersection. The contractor is currently working on a schedule for the final updates at that location. That work is anticipated to take a month, once they start.