

2022.07  
Saco Interchange Improvements  
April 18, 2025



A bank of conduits for electrical and communication lines from the toll plaza to the admin building are prepped for backfilling with sand.

**Contractor:** Sargent Corporation

**Bid Amount:** \$41,922,810.00

**Percent Complete last approved pay estimate:** 79.2 %

**Project Schedule:** Completion date November 21, 2025

**Project Scope:** The work consists of highway, interchange, and toll system construction at Exit 35 in Saco and modifications to the Exit 36 Interchange in Saco. The work includes a new interchange at MM 35, including southbound and northbound ramps, earthwork, pavement, concrete, signing, overhead sign structures, concrete barrier, guardrail, drainage, stormwater management, electrical work, highway lighting, lightning suppression systems, and maintenance of traffic.

**Contractor Schedule:** Electricians are making progress working inside the north and southbound toll plazas and administration buildings. Out on site, crews are working in the median, south of the project, forming a sign bridge foundation. On Route 112, the contractor has moved into phase 1 where they will work on rebuilding the sidewalk and bridge repairs on the south side, or east-bound direction. Crews will be working on Route 112 for most of the summer.