

**2021.52
Project Update
Service Plaza Store Front Repairs
February 10, 2023**



Portland Glass installing new glass above the main entrance to northbound Kennebunk service plaza.

Contractor: DiMatteo Const. Mgt. Services **Construction Bid Amount:** \$1,787,000.00

Percent Complete last approved pay estimate: 66.3%

Project Schedule: Completion date November 16th, 2022.

Project Scope: The work includes door repairs, door replacements, storefront repairs, masonry, tile, entryway floor grate replacement, painting, gutter repair, gutter replacement, entry way customer counting system and other miscellaneous repairs.

Contractor Schedule: The contractor is in winter suspension as they wait for warmer weather to complete exterior punch list items and extra tile work at the southbound Kennebunk loading dock. They expect to return in April and finish the work, which should complete the project.