

2026.01
Pavement Rehabilitation – Mile 68.5 to 74.9
Bridge Repairs – Royal River, Washington St., Lisbon St.
May 22, 2026



Looking north where Coastal crews have regraded the median to improve drainage.
Contractor: Coastal Road Repair, LLC. **Bid Amount:** \$10,132,469.25

Percent Complete last approved pay estimate: 18.3 %

Project Schedule: Completion date November 14, 2026.

Project Scope: The pavement rehabilitation work consists of milling and filling two travel lanes and the median and outside shoulders for both northbound and southbound approaches. Guardrail height will be adjusted as necessary, with damaged sections of guardrail being replaced where it is needed. Bridge repairs consist of joint modifications and north abutment joint header installation at the two Royal River Bridges (MM 71.1). All four bridges will have milling and filling of in accordance with the Plan and Specifications.

Contractor Schedule: Crews have completed the median restoration and are working on berm correction along the roadway shoulder. They have installed all guard rail widenings and prepping drainage structures for the milling crew. The milling crew is anticipated to start in early June and take a few weeks to complete. Once complete, the paving crew will pave all lanes until complete.