

2025.07
Culvert Repairs – Mile 40.30, Mile 72.00, Mile 72.20
May 23, 2025



The contractor setting out concrete barrier at Dunstan River in Scarborough
Contractor: C.L.H. & Sons, Inc. Bid Amount: \$3,002,508

Percent Complete last approved pay estimate: 0.0 %

Project Schedule: Completion date November 30, 2025.

Project Scope: The work consists of culvert repairs at three locations. At the Dunstan River Culvert at MM 40.30 in the town of Scarborough, the work generally consists of constructing two access ways as needed and slip lining the existing 78" reinforced concrete pipe culvert with a 66" liner pipe. At the Unnamed Stream Culvert at MM 72.00 in the town of New Gloucester, the work generally consists of constructing two access ways as needed and slip lining the existing 60" reinforced concrete pipe culvert with a 54" liner pipe. At the culvert at MM 72.20, in the town of New Gloucester, the work generally consists of slip lining the existing 30" culvert with an ultraviolet light cured-in-place pipe (UV-CIPP).

Contractor Schedule: The contractor is mobilizing at the Dunstan River location where they will build access down the steep slopes to the river. Once they have access, they will setup their equipment in preparation for the in stream work window in accordance with State and Federal regulations.