

2025.03
Pavement Rehabilitation, Safety Improvements &
Pipe End Repairs MM 51.2 to 54.5
August 29, 2025



Taken from Mountain Road in Falmouth, crews work to repair a ditch washout.

Contractor: Coastal Road Repair

Bid Amount: \$6,565,928.00

Percent Complete last approved pay estimate: 81.1 %

Project Schedule: Completion date September 17, 2025.

Project Scope: The pavement rehabilitation work consists of milling and filling two travel lanes and the median and outside shoulders for both northbound and southbound approaches. Excess material in the median will be removed and catch basins shall be cleaned to restore proper drainage. Guardrail height will be adjusted as necessary, with damaged sections of guardrail being replaced where it is needed. The splash pad at the outlet of the 48" culvert located on the east side of the turnpike at Station 2717+45 shall be supported by grout bags underneath the hanging end.

Contractor Schedule: The contractor has completed all surface paving and has backed up pavement in all locations. They are working on adjusting catch basins and striping layout. Once those items are complete, maintenance crews will final stripe the project. After that, crews will install the reflective tape and the project will be complete.