

2026.14

Asphaltic Plug Joint Replacements

DENNETT ROAD OVERPASS (MM 0.70), BIDDEFORD INTERCHANGE UNDERPASS (MM 31.6), SACO INTERCHANGE UNDERPASSES (MM 35.7), RIVER ROAD OVERPASSES (MM 79.4), GODDARD ROAD OVERPASSES (MM 79.6), CENTRAL STREET OVERPASS (MM 107.7)

May 22, 2026



The contractor is spreading hot rubber over aggregate mixture at Exit 32 Bridge.

Contractor: Nicom Coatings

Bid Amount: \$90,941.00

Percent Complete last approved pay estimate: 0.0 %

Project Schedule: Completion date May 20, 2026.

Project Scope: The work consists of completely removing the existing Asphaltic Plug Joints from the paved surface of the roadway in designated locations, disposing of all debris, and installing new Asphaltic Plug Joints. The Authority will perform all necessary traffic control for this contract.

Contractor Schedule: Nicom has completed majority of the Asphaltic Plug Joints with traffic control being performed by MTA crews. The remaining joints are located at River Road Bridge in Lewiston.