

**2019.09**  
**Bridge Improvements Stroudwater River Overpass Mile 46.7**  
**& Maine Central Railroad Overpass Mile 47.9**  
**Project Update**  
**August 28, 2020**



**Contractor:** Cianbro

**Bid Amount:** \$20,460,607.50

**Percent Complete last approved pay estimate:** 83.6%

**Project Schedule:** Completion date June 25, 2021.

**Project Scope:** The work consists of improving the Stroudwater River Overpass (NB & SB) bridges and Maine Central Railroad Overpass (NB & SB) bridges in the City of Portland, Maine. The work includes phased construction, concrete deck and steel girder placement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, substructure concrete repairs, bearing repairs, and maintenance of traffic.

**Contractor Schedule:** At MCRR, Cianbro placing a concrete closure pour between the two deck phases, as seen in the photo above. Over the next few weeks they plan to membrane and pave the bridge and approaches and open the bridge to traffic early October.

At Stroudwater River, Cianbro is about 2-3 weeks behind MCRR. They placed the NB deck this week and plan to place the SB deck first week of September.