

2020.01
Pavement Rehabilitation, Guardrail &
Clear Zone Improvements
MM 35.3 TO MM 42.0
Project Update
May 15, 2020



Pike Industries milling lane 1 at MM32.5 SB.

Contractor: Pike Industries, Inc.

Bid Amount: \$ \$7,622,771.25

Percent Complete last approved pay estimate: 24.1%

Project Schedule: Completion date September 18, 2020.

Project Scope: The pavement rehabilitation work consists of milling and filling three 12-foot-wide lanes and the median shoulder for both northbound and southbound. Limited milling and filling will be required at the conference center northbound on-ramp and at the exit 36 southbound on-ramp. The work also involves the removal of excess material in the median to restore proper drainage, guardrail, pavement markings, and maintenance of traffic.

Contractor Schedule: Crews for this project have been taking advantage of the lower traffic counts by performing median rehab and milling during the day. The milling operation required a double lane closure, with a recent increase in traffic volumes, the crews will resume night time operations.