

2022.12
Littlefield Road, Wilson Road and Ramp J Bridge Repairs
May 19, 2023



Concrete curb repairs at Wilson Road.

Contractor: **CPM Constructors**

Bid Amount: **\$2,433,308.64**

Percent Complete last approved pay estimate: **55.8%**

Project Schedule: **Completion date November 3, 2023**

Project Scope: The work consists of bridge repairs at three locations. At the Route 1 Off-Ramp (Ramp J) Underpass in the Town of Kittery, the work generally includes bridge pavement and membrane replacement, approach work and paving, resetting bearings, bridge drain replacement, and miscellaneous superstructure and substructure repairs. At the Wilson Road Underpass in the Town of Kittery, the work generally includes bridge pavement and membrane replacement, approach work and paving, deck expansion joint repairs, bridge drain replacement, and miscellaneous superstructure and substructure repairs. At the Littlefield Road Underpass in the Town of Wells, the work generally includes bridge pavement replacement, approach work and paving, deck expansion joint repairs, utility conduit hanger replacements, and miscellaneous superstructure and substructure repairs.

Contractor Schedule: The contractor has closed the south shoulder and repaired the south curb at Wilson Road. They will switch to the north curb the last week of May. The contractor is planning to close the bridge for 28 days starting after July 4. Littlefield Road bridge has been reduced to one-lane alternating traffic for 60 days to perform deck repairs.