

2022.13
Bridge Repairs
Route 236 Underpass (MM 1.25)
Route 1 On-Ramp (Ramp H) Underpass (MM 1.60)
Project Update
August 26, 2022



Crews work to remove loose concrete from the bottom of the bridge deck along Route 236.

Contractor: New England Infrastructure, Inc.

Bid Amount: \$2,579,980.00

Percent Complete last approved pay estimate: 0%

Project Schedule: Completion date November 17, 2023

Project Scope: The work consists of bridge repairs at two locations. At the Route 236 Underpass in the Town of Kittery the work generally includes bridge pavement and membrane replacement, approach work and paving, deck expansion joint modifications, median repairs, bearing cleaning and resetting, bridge drain replacement, slope protection repairs, and miscellaneous superstructure and substructure repairs. At the Route 1 On-Ramp (Ramp H) Underpass in the Town of Kittery the work generally includes bridge pavement and membrane replacement, approach work and paving, deck expansion joint modifications, and miscellaneous superstructure and substructure repairs.

Contractor Schedule: The contractor has started concrete haunch removals at the Route 236 bridge. Ramp H bridge is scheduled to close on September 19, 2022 and will be closed for 28 days. During this closure, the Contractor will perform deck repairs and replace the wearing surface.