

2023.04  
High Street Emergency Vehicle Ramp  
November 17, 2023



Looking at the north bound EVR from Terri Lane, crews are installing a stop sign.

**Contractor:** Sargent Corporation      **Bid Amount:** \$676,884.00

**Percent Complete last approved pay estimate:**      60.4%

**Project Schedule:** Completion date June 15, 2024.

**Project Scope:** The work includes the construction of new Emergency Vehicle Ramps at the High Street Underpass in the Town of West Gardiner.

**Contractor Schedule:** Crews are wrapping up work on the north and southbound Emergency Vehicle Ramps(EVR). Ramps have been based paved, shoulders graded, all slopes loamed and seeded. Crews have installed the guardrail and the gates. In the spring, crews will return to surface pave the ramps and perform any touch up work that is found. The ramps will be available for use once power has been hooked up to the gates.