

2019.10
Bridge Replacement
Warren Avenue Overpass (Mile 49.0)
December 11, 2020



Placing concrete NB deck Warren Avenue

Contractor: Reed & Reed

Bid Amount: \$ 17,866,377.50

Percent Complete last approved pay estimate: 78.8%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of replacing the Warren Avenue Overpass (NB & SB) bridges in the City of Portland, Maine. The work includes phased construction, removal of the existing bridges, construction of new concrete decks and steel girder superstructures on new integral abutments, and approach roadway work including paving, guardrail, bridge rail, median barrier, and maintenance of traffic.

Contractor Schedule: Reed & Reed placed the northbound phase 2 deck last week. They are placing rebar on the southbound deck and plan to place the deck in couple weeks if weather allows. Their current plan is to complete the parapets walls and possibly place the closure pour between the phased deck if weather allows then shut down for the winter.