

2020.09
Emergency Vehicle Ramps - Forest Avenue Overpass MM 50.0
Project Update
August 28, 2020



Southbound EVR

Contractor: R J Grondin & Sons **Bid Amount:** \$ 674,246.50
Percent Complete last approved pay estimate: 12.8%

Project Schedule: Completion date June 30, 2021.

Project Scope: The work consists of constructing two Emergency Vehicle Ramps from Forest Avenue to the Maine Turnpike in the City of Portland, Maine and Culvert and Drainage Repairs in the Town of Falmouth. The work includes excavation, roadway gravels and pavement, guardrail, drainage improvements, and maintenance of traffic.

Contractor Schedule: Grondin began work early August at the southbound EVR and have completed work except for paving. They began work at the northbound EVR this week and plan to have it ready for paving by second week of September. Mid-September they plan to work on some culvert work at mile at mile marker 53.