

2022.12
Littlefield Road, Wilson Road and Ramp J Bridge Repairs
Project Update
February 10, 2023



Looking at the east abutment of the Littlefield Road bridge: crews performing abutment concrete repairs.

Contractor: CPM Constructors

Bid Amount: \$2,433,308.64

Percent Complete last approved pay estimate: 36.8%

Project Schedule: Completion date November 3, 2023

Project Scope: The work consists of bridge repairs at three locations. At the Route 1 Off-Ramp (Ramp J) Underpass in the Town of Kittery, the work generally includes bridge pavement and membrane replacement, approach work and paving, resetting bearings, bridge drain replacement, and miscellaneous superstructure and substructure repairs. At the Wilson Road Underpass in the Town of Kittery, the work generally includes bridge pavement and membrane replacement, approach work and paving, deck expansion joint repairs, bridge drain replacement, and miscellaneous superstructure and substructure repairs. At the Littlefield Road Underpass in the Town of Wells, the work generally includes bridge pavement replacement, approach work and paving, deck expansion joint repairs, utility conduit hanger replacements, and miscellaneous superstructure and substructure repairs.

Contractor Schedule: The Contractor continues to work at Ramp J bridge and has started substructure repairs at Littlefield Road bridge.