

2022.12  
Littlefield Road, Wilson Road and Ramp J Bridge Repairs  
July 21, 2023



Ongoing full depth deck repairs around the new bridge drain along the southeast corner of Wilson Road Bridge.  
Contractor: CPM Constructors Bid Amount: \$2,433,308.64

Percent Complete last approved pay estimate: 65.0%

Project Schedule: Completion date November 3, 2023

**Project Scope:** The work consists of bridge repairs at three locations. At the Route 1 Off-Ramp (Ramp J) Underpass in the Town of Kittery, the work generally includes bridge pavement and membrane replacement, approach work and paving, resetting bearings, bridge drain replacement, and miscellaneous superstructure and substructure repairs. At the Wilson Road Underpass in the Town of Kittery, the work generally includes bridge pavement and membrane replacement, approach work and paving, deck expansion joint repairs, bridge drain replacement, and miscellaneous superstructure and substructure repairs. At the Littlefield Road Underpass in the Town of Wells, the work generally includes bridge pavement replacement, approach work and paving, deck expansion joint repairs, utility conduit hanger replacements, and miscellaneous superstructure and substructure repairs.

**Contractor Schedule:** Wilson Road is in the middle of a 28-day closure for deck repairs and surface paving. It is scheduled to reopen in early August. The paving on Littlefield Road is complete.