

2022.12
Littlefield Road, Wilson Road and Ramp J Bridge Repairs
Project Update
October 7, 2022



Looking north on the Ramp J bridge: crews are installing the high performance membrane.

Contractor: CPM Constructors

Bid Amount: \$2,433,308.64

Percent Complete last approved pay estimate: 5.3%

Project Schedule: Completion date November 3, 2023

Project Scope: The work consists of bridge repairs at three locations. At the Route 1 Off-Ramp (Ramp J) Underpass in the Town of Kittery, the work generally includes bridge pavement and membrane replacement, approach work and paving, resetting bearings, bridge drain replacement, and miscellaneous superstructure and substructure repairs. At the Wilson Road Underpass in the Town of Kittery, the work generally includes bridge pavement and membrane replacement, approach work and paving, deck expansion joint repairs, bridge drain replacement, and miscellaneous superstructure and substructure repairs. At the Littlefield Road Underpass in the Town of Wells, the work generally includes bridge pavement replacement, approach work and paving, deck expansion joint repairs, utility conduit hanger replacements, and miscellaneous superstructure and substructure repairs.

Contractor Schedule: The Ramp J bridge reopened on October 7th. This completed the 28-day shut down. The concrete abutment repairs will be ongoing through the end of the construction season. Work at the other two bridges has not been scheduled at this point.