

2022.13
Bridge Repairs
Route 236 Underpass (MM 1.25)
Route 1 On-Ramp (Ramp H) Underpass (MM 1.60)
May 19, 2023



Looking south at the western bridge joint modifications at Route 236

Contractor: New England Infrastructure, Inc.

Bid Amount: \$2,579,980.00

Percent Complete last approved pay estimate:

39.4%

Project Schedule: Completion date November 17, 2023

Project Scope: The work consists of bridge repairs at two locations. At the Route 236 Underpass in the Town of Kittery the work generally includes bridge pavement and membrane replacement, approach work and paving, deck expansion joint modifications, median repairs, bearing cleaning and resetting, bridge drain replacement, slope protection repairs, and miscellaneous superstructure and substructure repairs. At the Route 1 On-Ramp (Ramp H) Underpass in the Town of Kittery the work generally includes bridge pavement and membrane replacement, approach work and paving, deck expansion joint modifications, and miscellaneous superstructure and substructure repairs.

Contractor Schedule: The contractor has reduced traffic to one lane in each direction on the Route 236 bridge. In this construction phase, deck repairs, joint repairs, median repairs, scupper repairs, placement of new membrane and wearing surface will be completed. The closed lanes will reopen to traffic by June 15, 2023. The second phase of lane closures will happen after Labor Day.