

2023.01
Pavement Rehabilitation and Drainage Improvements
MM 88.6 TO MM 98.0
May 19, 2023



The 12-foot mill loads a tractor trailer with millings along the northbound passing lane.

Contractor: Pike Industries, Inc.

Bid Amount: \$8,659,704.25

Percent Complete last approved pay estimate: 9.1%

Project Schedule: Completion date October 13, 2023

Project Scope: The pavement rehabilitation work consists of milling and paving full width (36 feet) from MM 88.6 to MM92.8 and milling and paving two 12-foot wide lanes and the left inside shoulder for both northbound and southbound from MM92.8 to MM98.0. Excess material in the median will be removed to restore proper drainage, catch basins will be rebuilt and adjusted as necessary, drainage outlets will be replaced as necessary. Additional drainage work to be completed is located at approximate mile marker 73.0. Guardrail work, pavement markings, maintenance of traffic and all other work incidental thereto will be completed in accordance with the Plans and Specifications.

Contractor Schedule: Pike Industries has completed the milling of the northbound lanes. The crack sealers are working their way north as well. Paving the northbound lanes should start the week after Memorial Day. Drainage work is ongoing along the southbound lanes.