

**2021.07**  
**Project Update**  
**Exit 45 Interchange Reconfiguration**  
**March 25, 2022**



**Contractor:** CPM Constructors

**Bid Amount:** \$ 27,673,714.90

**Percent Complete last approved pay estimate:** 43.9%

**Project Schedule:** Completion date September 1, 2023

**Project Scope:** The work consists of highway, bridge and toll system construction at Exit 45 South Portland Interchange. The work includes a new bridge, new southbound and northbound ramps, a new southbound toll plaza on the west side of the Maine Turnpike with a signalized intersection and a new northbound toll plaza on the east of the Maine Turnpike, Route 703 reconstruction, demolition of the existing toll plaza and bridge.

**Contractor Schedule:** CPM Constructors continue to install the lightweight geofoam fill at the new bridge approaches and rough grading of the new ramps. CPM Constructors have erected the girders for the new bridge and in April will begin forming the deck and placing rebar. Work in the administration buildings is slowly resuming after winter shutdown.