

2020.05
New Gloucester/West Gardiner Barrier Toll Plaza
Ort Equipment Updates
Project Update
June 19, 2020



South Bound West Gardiner ORT lane, looking south. Crews are terminating power and data cables.

Contractor: Scott Construction Corporation

Bid Amount: \$928,208.00

Percent Complete last approved pay estimate: 23.3%

Project Schedule: Completion date April 16, 2021.

Project Scope: The work shall consist of removing the top three inches of the ORT concrete roadway slab in New Gloucester, replacing it with a three-inch concrete wearing surface and reinstalling new toll sensor loops into the new concrete wearing surface. The work will also include the relocation of existing ORT toll equipment, installation of new toll equipment on the existing spaceframes at both the New Gloucester and West Gardiner Barrier Toll Plazas, and replacing the lane use signals at the New Gloucester Barrier Toll Plaza cash lanes

Contractor Schedule: Contractor has completed their portion of the project within the ORT and cash lanes at West Gardiner toll plaza. TransCore has been commissioning the new equipment over the last two weeks.