

**2015.11**  
**West Gardiner Barrier Toll Plaza ORT Conversion**  
**Project Update**  
**July 22, 2016**



**Contractor:** Wyman & Simpson, Richmond, ME  
**Percent Complete last approved pay estimate:** 81%

**Bid Amount:** \$6,044,467.00

**Project Schedule:** Substantially complete by September 30, 2016

**Project Scope:**

The work consists of removing four interior toll lanes and constructing one northbound and one southbound ORT lane along with installation of infrastructure and select portions of toll equipment in support of the toll system for the ORT lanes for the Maine Turnpike Authority. The work also consists of tolling equipment and infrastructure upgrades in support of the toll system for the cash lanes for the Maine Turnpike Authority.

**Contractor Schedule:** Wyman & Simpson completed paving the new ORT lanes and will be ready to hand over to Transcore so they can begin to commission the lanes. Once commissioning is completed, Wyman and Simpson have a few weeks of work to complete median guardrail work and the lanes can be opened.