

2015.11
West Gardiner Barrier Toll Plaza ORT Conversion
Project Update
October 5, 2016



Contractor: Wyman & Simpson, Richmond, ME
Percent Complete last approved pay estimate: 94%

Bid Amount: \$6,044,467.00

Project Schedule: Substantially complete by September 30, 2016

Project Scope:

The work consists of removing four interior toll lanes and constructing one northbound and one southbound ORT lane along with installation of infrastructure and select portions of toll equipment in support of the toll system for the ORT lanes for the Maine Turnpike Authority. The work also consists of tolling equipment and infrastructure upgrades in support of the toll system for the cash lanes for the Maine Turnpike Authority.

Contractor Schedule: Wyman & Simpson has turned the site over to Transcore to begin their tests and tuning of the toll equipment. Transcore continues to test the equipment. Once testing is complete, the Authority will commission the lanes. Once commissioning is completed successfully, Wyman & Simpson will complete the guardrail work in the median and open the new lanes.