

**2016.02**  
**GRAY INTERCHANGE - EXIT 63**  
**(Mile Marker 63.3)**  
**Project Update**  
**July 22, 2016**



Placing last of the concrete toll plaza slab

**Contractor:** Shaw Brothers, Gorham, Maine  
**Percent Complete last approved pay estimate:** 25%

**Bid Amount:** \$10,730,114.62

**Project Schedule:** Substantially complete by September 29, 2017.

**Project Scope:** The work consists of highway, bridge, and toll system improvements at the Gray Interchange. These improvements include new southbound ramps and a new southbound toll plaza on the west side of the Maine Turnpike where they are proposed to intersect with Route 202 and Route 26A. The improvements include work along the Maine Turnpike, the northbound and southbound ramps, Route 202 and Route 26A. The toll plaza work includes a new toll administration building and toll plaza at the southbound ramps and reconstruction of the existing toll plaza for the northbound ramps. The proposed work and all other work incidental thereto shall be in accordance with the Plans and Specifications.

**Contractor Schedule:** Shaw Brothers has been working on constructing the new admin building for the toll collectors, the metal roof is on and the interior work such as electrical, mechanical and drywall is ongoing. The toll plaza work continues with placing the past of the concrete lane slabs this week. Over the next several weeks, the median barrier and curb work will progress as well as constructing the toll booth walls and islands.