

**2016.02**  
**GRAY INTERCHANGE - EXIT 63**  
**(Mile Marker 63.3)**  
**Project Update**  
**January 17, 2017**



**Contractor:** Shaw Brothers, Gorham, Maine  
**Percent Complete last approved pay estimate:** 73%

**Bid Amount:** \$10,730,114.62

**Project Schedule:** Substantially complete by September 29, 2017.

**Project Scope:** The work consists of highway, bridge, and toll system improvements at the Gray Interchange. These improvements include new southbound ramps and a new southbound toll plaza on the west side of the Maine Turnpike where they are proposed to intersect with Route 202 and Route 26A. The improvements include work along the Maine Turnpike, the northbound and southbound ramps, Route 202 and Route 26A. The toll plaza work includes a new toll administration building and toll plaza at the southbound ramps and reconstruction of the existing toll plaza for the northbound ramps. The proposed work and all other work incidental thereto shall be in accordance with the Plans and Specifications.

**Contractor Schedule:** Shaw Brothers completed removing the structural steel from the old interchange bridge. Over the next couple of weeks, they will remove the concrete piers and abutment. Shaw Brothers will evaluate the weather and decide if they will shut down for a couple of months or not. There have been a few glitches with the traffic signals that the contractor is trying to work through; periodically, the signals go into flash mode or not recognize a traffic leg. To date, they are on schedule.