

**2016.02**  
**GRAY INTERCHANGE - EXIT 63**  
**(Mile Marker 63.3)**  
**Project Update**  
**October 5, 2016**



**Contractor:** Shaw Brothers, Gorham, Maine  
**Percent Complete last approved pay estimate:** 44%

**Bid Amount:** \$10,730,114.62

**Project Schedule:** Substantially complete by September 29, 2017.

**Project Scope:** The work consists of highway, bridge, and toll system improvements at the Gray Interchange. These improvements include new southbound ramps and a new southbound toll plaza on the west side of the Maine Turnpike where they are proposed to intersect with Route 202 and Route 26A. The improvements include work along the Maine Turnpike, the northbound and southbound ramps, Route 202 and Route 26A. The toll plaza work includes a new toll administration building and toll plaza at the southbound ramps and reconstruction of the existing toll plaza for the northbound ramps. The proposed work and all other work incidental thereto shall be in accordance with the Plans and Specifications.

**Contractor Schedule:** Shaw Brothers has been very busy on the site. The new admin building is completed, the toll plaza is almost completed and the new signs structures and signs are being installed. Shaw Brothers is planning on closing the southbound on-ramp traffic for the October 21 weekend between 10am Friday to 4am Monday. This closure will allow them to construct a temporary on-ramp until the interchange bridge is removed and the new permanent on-ramp is completed by December 1.