

**2016.02**  
**GRAY INTERCHANGE - EXIT 63**  
**(Mile Marker 63.3)**  
**Project Update**  
**August 26, 2016**



**Contractor:** Shaw Brothers, Gorham, Maine  
**Percent Complete last approved pay estimate:** 25%

**Bid Amount:** \$10,730,114.62

**Project Schedule:** Substantially complete by September 29, 2017.

**Project Scope:** The work consists of highway, bridge, and toll system improvements at the Gray Interchange. These improvements include new southbound ramps and a new southbound toll plaza on the west side of the Maine Turnpike where they are proposed to intersect with Route 202 and Route 26A. The improvements include work along the Maine Turnpike, the northbound and southbound ramps, Route 202 and Route 26A. The toll plaza work includes a new toll administration building and toll plaza at the southbound ramps and reconstruction of the existing toll plaza for the northbound ramps. The proposed work and all other work incidental thereto shall be in accordance with the Plans and Specifications.

**Contractor Schedule:** Shaw Brothers has been very busy on the site. Work continues on the new admin building, drywall, painting, mechanical and electrical work. The new toll plaza work continues, the toll booths have been installed and in the picture, they are off loading the canopy steel which will be erected the last week of August. Granite curbing has been installed, foundations are being drilling and concrete poured for overhead signs and mast arms. The current plan is to open the new Southbound plaza the beginning of October.