

2016.04
Maple Street Bridge Rehabilitation
Project Update
July 22, 2016



Contractor: Wyman & Simpson
Percent Complete last approved pay estimate: 25%

Bid Amount: \$1,373,468

Project Schedule: Substantially complete by November 18, 2016.

Project Scope: The work consists of replacing the Maple Street bridge superstructure over the Maine Turnpike in the Town of Farmingdale, Maine. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, maintenance of traffic.

Contractor Schedule: Wyman & Simpson began rehabilitating the piers and abutments to the new elevation required for the underclearance over the Turnpike. The Maple Street project and Small Road project are on the same schedule so there is a small competition between the two bridges on schedule.