

**2016.04**  
**Maple Street Bridge Rehabilitation**  
**Project Update**  
**October 5, 2016**



**Contractor:** Wyman & Simpson  
**Percent Complete last approved pay estimate:** 76%

**Bid Amount:** \$1,373,468

**Project Schedule:** Substantially complete by November 18, 2016.

**Project Scope:** The work consists of replacing the Maple Street bridge superstructure over the Maine Turnpike in the Town of Farmingdale, Maine. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, maintenance of traffic.

**Contractor Schedule:** Wyman & Simpson placed the concrete deck. They are now forming and placing the end posts and concrete curb.