

2016.04
Maple Street Bridge Rehabilitation
Project Update
August 26, 2016



Contractor: Wyman & Simpson
Percent Complete last approved pay estimate: 37%

Bid Amount: \$1,373,468

Project Schedule: Substantially complete by November 18, 2016.

Project Scope: The work consists of replacing the Maple Street bridge superstructure over the Maine Turnpike in the Town of Farmingdale, Maine. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, maintenance of traffic.

Contractor Schedule: Wyman & Simpson completed setting the structural steel, over the next several weeks they will torque the bolted steel connections to specs, begin forming the new deck and work on the endposts.