

2016.10
LED Luminaire Installations - Multiple Locations
Mile 44.9 to Mile 103.4
Project Update
October 5, 2016

Contractor: Siemens Industry, Inc.

Bid Amount: \$196,983

Percent Complete last approved pay estimate: 1%

Project Schedule: Substantially complete by November 30, 2016

Project Scope: The work consists of replacing approximately 205 existing highway and site lighting luminaires with LED luminaires at Maine Turnpike entering and existing ramps, toll plazas, service plazas, and maintenance yards. The work includes verifying existing luminaire and circuit voltages, furnishing and installing replacement LED luminaires, furnishing and installing pole breakaway splice kits, if non-existent

Contractor Schedule: Siemens began replacing the existing light fixtures with LED fixtures. They are planning on having the work completed by the end of October.