

**2016.11**  
**Emergency Vehicle Ramps**  
**Two Rod Road Mile 42.0**  
**Project Update**  
**August 26, 2016**



**Contractor:** R.J. Grondin & Sons  
**Percent Complete last approved pay estimate:** 0%

**Bid Amount:** \$ 254,251.16

**Project Schedule:** Substantially complete by October 28, 2016

**Project Scope:** The work consists of constructing two Emergency Vehicle Ramps from Two Rod Road to the Maine Turnpike in the Town of Scarborough, Maine. The work includes excavation, roadway gravels and pavement, guardrail, fence, maintenance of traffic

**Contractor Schedule:** RJ Grondin and Sons have completed excavating and placing the gravel for the new ramps. The site has been loamed and seeded. Over the next couple of weeks, the ramps will be paved and gates installed.