

**2017.06  
Northern Bridge Repairs  
Project Update  
June 15, 2017**



Exit 75 Interchange bridge

**Contractor:** Scott Construction Corporation

**Bid Amount:** \$1,993,062

**Percent Complete last approved pay estimate:** 0%

**Project Schedule:** All work shall be completed on or before November 17, 2017. The project shall be substantially complete by October 15, 2017.

**Project Scope:** The work consists of repairs to eight bridge structures at four locations. The work includes: sliding plate bearing replacement at Saco Interchange, expansion joint replacement, deck repairs, endpost replacement and substructure repair at Auburn Interchange Bridge, rocker bearing replacement, expansion joint modifications, bridge deck repair, new membrane and pavement, endpost and substructure repair at Goddard Road and River Road Bridges.

**Contractor Schedule:** Scott Construction began work at the Auburn Interchange Bridge. They are working on the bridge deck repair, membrane and new pavement, as well as substructure work underneath.