

2017.07
Bridge Painting MM33-52
& Falmouth Spur
Project Update
October 13, 2017



Auburn Street

Contractor: Monoko, LLC

Bid Amount: \$1,090,000

Percent Complete last approved pay estimate: 64%

Project Schedule: All work shall be completed on or before November 9, 2017. The project shall be substantially complete by October 15, 2017.

Project Scope: The work consists of cleaning and painting the structural steel and metal work, and all nongalvanized bearing assemblies, with a three coat NEPCOAT paint system for Boom Road Underpass Bridge, Two Rod Road Underpass Bridge, Leighton Road Underpass Bridge, Auburn Street Overpass Bridge and Falmouth Road Underpass Bridge and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: Monoko completed painting at Boom Road and Two Rod Road. They are working at Auburn Street and Falmouth Road on the Falmouth Spur. Leighton Road in Falmouth is abrasive cleaned and a prime coat has been applied.