

**2017.04**  
**Bridge Repair, High Street Underpass, Mile 103.6 & Superstructure Replacement, Winthrop**  
**Road Underpass, Mile 108.3**  
**Project Update**  
**October 13, 2017**



Winthrop Road

**Contractor:** CPM Constructors

**Bid Amount:** \$2,576,638.06

**Percent Complete last approved pay estimate:** 39%

**Project Schedule:** High Street complete by August 18, 2017 & Winthrop substantially complete by October 30, 2017.

**Project Scope:** The work consists of bridge repairs to the High Street Underpass bridge in the Town of West Gardiner, Maine and replacing the Winthrop Road Underpass bridge superstructure over the Maine Turnpike in the Town of Hallowell, Maine. The work includes bridge pavement and membrane replacement, approach work and paving, deck expansion joint modification, bridge drain grate modification and substructure repairs for High Street Underpass Bridge. The work also includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail and bridge rails for Winthrop Road Underpass Bridge.

**Contractor Schedule:** CPM Constructors has set the new structural steel, precast deck panels, Ultra High Performance Concrete (UHPC) in the grout joints and the roadway approaches are ready for paving. CPM will membrane, pave the roadway approaches, install the bridge guardrail and roadway guardrail and plan to open the bridge by October 20th; 2 days behind their schedule of 44 days. The contract allowed 55 days for completion. If they were late, they would be assessed \$5,000 per day, if they finish early; they would receive \$5,000 a day up to \$75,000.

**2017.04**  
**Bridge Repair, High Street Underpass, Mile 103.6 & Superstructure Replacement, Winthrop**  
**Road Underpass, Mile 108.3**  
**Project Update**  
**October 13, 2017**



**Winthrop Road**  
Photo courtesy of VHB