

**2013.03**  
**Exit 44 Pavement Rehabilitation**  
**Project Update**  
**August 26, 2013**



**Contractor:** CPM Constructors  
**Percent Complete last approved pay estimate:** 0%

**Bid Amount:** \$ 1,426,356.50  
**Eng. Estimate:** \$1,394,308.75

**Project Schedule:** Substantial completion is October 19, 2013 with a final completion date of November 1, 2013.

**Project Scope:** The work consists of pavement rehabilitation, bridge repairs, guardrail upgrades and drainage work at Exit 44. The work also involves pavement markings, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

**Contractor Schedule:** CPM Constructors began work July 31 and have completed adjusting the guardrail and repairing the toll plaza concrete approach slab. They are currently repairing the NB bridge deck over Payne Road. Starting September 4<sup>th</sup>, they will begin work on the SB Bridge over Payne Road. CPM Constructors has a work window of 21 days to complete the repairs on the SB Bridge because there will only be one lane available to traffic and the traffic volumes are too high during the evening commute time period. Delays are expected during this timeframe and such PCMS will be set up on I-295 prior to Exit 1 to warn drivers so they can decide to take an alternate route.